CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Name of Work: Additional Works to Jalakalli Schools in Ward No.16, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** RR Nagara Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. K Damodar & Co,** Contractor, Bangalore.
Total Cost	:	Rs. 169.68 Lakhs
Date of Inspection	:	07.01.2022
Status of Bill	:	1st and Part
Work Order No.	:	EE/RRND/Wo.No/000060/2021-22
In the Presence of	:	(a) **Assistant Engineer (W. No.16),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants and Engineers, Bangalore

Item No.	Sl.No	Description of the Item		Quantity	Unit	Comments / observations
1	1	KSRRB M200-12.1. Dismantling of existing structures like culverts, bridges, retaining walls and		28.05	Cum	Work done up to the billed quantity and Quality is satisfactory
2	2	KSRRB M200-14.1. Dismantling of existing structures like culverts, bridges, retaining walls and	:	76.99	Cum	Work done up to the billed quantity and Quality is satisfactory
3	3	KSRB 4-1.2 Providing and Laying in position plain cement concrete of Mix 1:3:6 with OPC Cement	:	5.47	Cum	Work done up to the billed quantity and Quality is satisfactory
4	4	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement		61.29	Cum	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017
Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Item No.	Sl.No	Description of the Item		Quantity	Unit	Comments / observations
5	5	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement		332	Cum	Work done up to the billed quantity and Quality is satisfactory
6	6	Providing and removing a centering, shuttering, strutting, propping etc.., and removal of form work for a		85.37	Sqm	Work done up to the billed quantity and Quality is satisfactory
7	7	Providing and removing centering,shuttering, strutting, propping etc., for columns, pillars, piers,		81.54	Sqm	Work done up to the billed quantity and Quality is satisfactory
8	8	Providing and removing centring,shuttering,propping etc., and removal of form work for vertical surface such	:	507.21	Sqm	Work done up to the billed quantity and Quality is satisfactory
9	9	Providing and removing centring,shuttering,propping etc., and removal of form work for vertical surface such	:	161.73	Sqm	Work done up to the billed quantity and Quality is satisfactory
10	10	Providing and removing centring,shuttering,propping etc., and removal of form work for vertical surface such	:	681.08	Sqm	Work done up to the billed quantity and Quality is satisfactory
11	11	Providing and removing centring,shuttering,propping etc., and removal of form work for vertical surface such	:	101.97	Sqm	Work done up to the billed quantity and Quality is satisfactory
12	12	Providing and removing centring,shuttering,propping etc., and removal of form work for vertical surface such	:	311.72	Sqm	Work done up to the billed quantity and Quality is satisfactory
13	13	Providing and removing centring,shuttering,propping etc., and removal of form work for vertical surface such	:	1268.34	Sqm	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

	Sl.No	Description of the Item		Quantity	Unit	Comments / observations
	14	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting,	:	6.28	Tonne	Work done up to the billed quantity and Quality is satisfactory
15	15	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting,	:	92.08	Tonne	Work done up to the billed quantity and Quality is satisfactory
16	16	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting,	:	51.69	Tonne	Work done up to the billed quantity and Quality is satisfactory
17	17	KSRB 5-11 : Providing and constructing load bearing wall with cement concrete cavities blocks (hollow	:	187.78	Sqm	Work done up to the billed quantity and Quality is satisfactory
18	18	KSRB 5-11 : Providing and constructing load bearing wall with cement concrete cavities blocks (hollow	:	572	Sqm	Work done up to the billed quantity and Quality is satisfactory
19	19	KSRB 5-11 : Providing and constructing load bearing wall with cement concrete cavities blocks (hollow	:	717.02	Sqm	Work done up to the billed quantity and Quality is satisfactory
20	20	KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement	:	62.54	Sqm	Work done up to the billed quantity and Quality is satisfactory
21	21	Providing Wood Frames of doors, windows, clerestory windows, ventilators and other	:	1.54	Cum	Work done up to the billed quantity and Quality is satisfactory
22	23	KSRB15-3.8 : Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry	:	1223.4	Sqm	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

	Sl.No	Description of the Item		Quantity	Unit	Comments / observations
23	25	KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling	:	827.91	Sqm	Work done up to the billed quantity and Quality is satisfactory
24	34	KSRB 9-27.1 : Fixing of door frame in an existing opening including embeeding frame in floor and walls after	:	21	Nos	Work done up to the billed quantity and Quality is satisfactory
25	39	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using	:	4655.7	Kg	Work done up to the billed quantity and Quality is satisfactory
26	41	KSRB15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour,	:	827.91	Sqm	Work done up to the billed quantity and Quality is satisfactory
27	62	Supplying heavy guage PVC conduit pipe..mm dia..mm thick	:	1000	Mtr	Work done up to the billed quantity and Quality is satisfactory
28	63	25mm dia 2mm thick	:	600	Mtr	Work done up to the billed quantity and Quality is satisfactory
29	64	Groove cutting in walls supplying heavy guage PVC conduit pipe	:	395	Mtr	Work done up to the billed quantity and Quality is satisfactory
30	65	25mm dia 2mm thick	:	225	Mtr	Work done up to the billed quantity and Quality is satisfactory
31	66	Supplying and fixing metal fan box with Round Hook	:	93	Nos	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

.No	Description of the Item		Quantity	Unit	Comments / observations
EIRI-1	KSRB 6-3.2 : Providing and constructing burnt brick masonry with approved quality of non-modular	:	153	Sqm	Work done up to the billed quantity and Quality is satisfactory
33 EIRI-6	KSRB 15.9 Providing and fixing corner beads 45x45mm size manufactured out of hot dipped galvanised	:	245.04	Mtr	Work done up to the billed quantity and Quality is satisfactory
34 EIRI-7	KSRB 15.8.2 Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of	:	296.57	Mtr	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner